

2016 / 2017 Reseal Program

Works have begun to address Shoulder drop off issues before resealing roads. Below is only an estimated timeframe from the contractor for completion:

Wallaby Holtze Road (Northern Area) (17/08 - 18/08)	2 Days
Thorngate Road (Northern Area) (19/08 - 25/08)	5 Days
Thorak Road (Northern Area) (25/08 - 26/08)	2 Days
Wagtail Court (Howard Springs) (29/08)	1 Day
Stanley Road (Howard Springs) (30/08)	1 Day
Woodcote Crescent (Girraween) (31/08)	1 Day
Banker Road (Herbert) (01/09)	1 Day
Trepang Road (Herbert) (02/09 - 05/09)	2 Days
Sunter Road (Herbert) (06/09 - 07/09)	2 Days
Koro Road (Herbert) (08/09)	1 Day
Morgan Road (Virginia) (09/09)	1 Day
Shrike Lane (Humpty Doo) (12/09)	1 Day
Hayball Road (Humpty Doo) (13/09)	1 Day
Brahminy Road (Humpty Doo) (14/09 - 15/09)	2 Days

It is intended that the reseal contractor will commence work next week (week beginning 22/8/16)

Working in the following order:

1. South west area Old Bynoe Rd / Mira Rd South / Reedbeds.
2. Northern area Wallaby Holtz Rd / Thorngate Rd / Thorak Rd / Phoebe Rd.
3. Howard springs area Corella Ave / Wagtail Crt / Stanley Rd / Westall Rd.
4. Girraween area Woodcote Cres / Gosport Rd.
5. Herbert area Banker Rd / Trepang Rd / Sunter Rd / Koro Rd.
6. Virginia area Morgan Rd /Brooking Cct / Sayer Rd.
7. Humpty Doo area Shrike Ln / Hayball Rd / Brahminy Rd / Trippe Rd / Freds Pass Rd.

Please obey all traffic management.